![Logistics Lighting - Strategic Sourcing for Energy Efficiency]

Request For Quote Checklist

Updated: 9/3/14

Project Name: _____   New or   Existing Building

Project Street Address: _____   Date of Request: _____

Project City: _____   Project State: _____   Project Zip: _____

Person Completing this Request: _____   Company: _____

Phone: _____   Email: _____   Fax: _____

Ship to   Project Address or   Contractor Address: _____

Site Contact: Same as above   Other: Name: _____   Phone: _____

Skylights: Quantity: _____ Outside Curb Dimensions*: _____ x _____

Quantity: _____ Outside Curb Dimensions*: _____ x _____

*Custom size will be fabricated 1" larger than the finished and flashed outside curb dimension

Check this box to use the closest standard size unit available

Number of Glazing Layers: Single   Double   Triple

Skylight Rating Required: Acrylic Class 1   Acrylic Class 3   FM Polycarbonate   Hurricane Polycarbonate

Skylight brand preference: Sunoptics   Bristolite   Other _____

Smoke Vents: Quantity: _____ Outside Curb Dimensions*: _____ x _____   Melt-Out   Operable

Quantity: _____ Outside Curb Dimensions*: _____ x _____   Melt-Out   Operable

*Custom size will be fabricated 1" larger than the finished and flashed outside curb dimension

Check this box to use the closest standard size unit available

Number of Glazing Layers: Single   Double

Load Rating: 10lb.   25lb.   30lb.   Non-Rated   Unknown

Fusible Link Temperature Rating: 165   212   286   370   386   Unknown

Design Rating Required: FM Polycarbonate   UL Acrylic   Non-Rated   Unknown

Smoke Vent brand preference: Sunoptics   Bristolite   Other _____

Metal Roof Curb: All metal curbs *include* 6" x 6" safety grid and are pre-primed with a white interior

Quantity: _____ Outside Curb Dimensions: _____ x _____

Quantity: _____ Outside Curb Dimensions: _____ x _____

Height: 9"   12"   14"   Custom: _____

Gauge: 14 (Structural)   18 (Non-Structural) Galvanized, with wood nailer

Curb Wall Type: Double wall, pre-insulated (ARC3)   or   Single wall, insulated on-site (ARC6)

Delete Safety Grid: _____   Request CalOSHA 4"x4" Grid: _____

Wood Curb: All wood curbs *include* 6" x 6" safety grid and are lined with a white interior fabric

Quantity: _____ Outside Curb Dimensions: _____x_____ Height: 2"x4"   2"x6"   2"x8"   2"x10"

Quantity: _____ Outside Curb Dimensions: _____x_____ Height: 2"x4"   2"x6"   2"x8"   2"x10"

Delete inner white liner: _____   Delete Safety Grid: _____   Request CalOSHA 4"x4" Grid: _____

Safety Grid: For retrofit on existing curbs:

3/16" rod @   6"x6" or   4"x4"(CalOSHA)   Qty: _____   Curb ID: _____x_____

Other Items:

Burglar Bars: 1/2" rod @ 8" on center Qty: _____   Curb ID: _____ x _____

Equipment Support Rail Curbs: Qty: _____   Length: 2'   4'   5'   6'   Height: 14"   Custom: _____

Continuous Venting Base for Skylight: _____ number of blades Curb OD: _____ x _____

Send photos of existing rooftop items if possible

Notes:_____

Please email this form to: **Sales@LogisticsLighting.com** or fax to: **307-633-9697**